Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No. 1st & Part bill

Date.....20.....

Division: Yelahanka Projects.

Bill Received No.....Dated.....Cash Book Voucher No.....dated.....

Scheduled Docket No.....

Name of Work: Providing cement concrete roads to 1st A main 2nd Main and cross roads at Attur Layout in Ward No.03.

Job No: 003-18-000020.

Job Code No:

Est. cost: 200.00 lakhs

Name of Contractor and Full Address : Achutha Murthy K.

Work Order No: EE/ProSect/YNK/Zone/WO/422/17-18; **Dated :** 17.02.2018

Certified that the measurements were taken by me on 5/6/18 and recorded in pages 161722 - 161727 of measurement Book No. 1618-33/17-18 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

5/6/18

Certified that the measurements were taken by me on 5/6/2018 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer 5/6/2018

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

If Memorandum of Payment

1)	Total value of work done or supplies made as per account within	Total Rs: 1,12,01,287-00
2)	Deduct amount to be held in reserve being.....percent Rs.....	
3)	Deduct amount to be held in Balance	
4)	Deduct Payment :	
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....	
	Amount adjusted towards cash advance recovery of	
	b) Payments cost store or other materials supplied.	
	Now made recovery of amount creditable to this/other work	1% IT - 112013-00
	Amount paid on this bill Cheque/Cash	1% Cess - 112013-00
		0.1% CBF - 11201-00
		LR. 152337-00
5)	Balance being unpaid value of work done held in reserve	
6)	Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments	
7)	Net amount due to or from contractor	Adju. 3,87,564-00
	Unadjusted items	
8)	Advance to contractor for materials brought to site (as detailed) within value of Governme materials supplied	Cheque. 1,08,13,723-00

Contractor's Signature

Received Rs..... (in words)

By Cash and by adjustment of Payment as per memorandum:

Witnesses :

(For use in the Office)

1.

2.

Audited & Admitted for Rs.....
Rs: 1,12,01,287-00

Dated.....Signature of Contractor

1,08,13,723-00 by Cheque
and Rs. 3,87,564-00 by Adjustment

Paid by me by cheque No.....Dated.....

Cash Rs.....Dated.....

Accts. Supdt.
Project Division
B.B.M.P.

Exe. Engineer
Project Division
B.B.M.P
Executive Engineer

10/7/18

Initials of Officer Making Payment

BRUHAT BANGALORE MAHANAGARA PALIKE

Tender Name:Providing cement concrete roads to 1st A main 2nd Main and cross roads at Attur Layout in Ward No.03

ABSTRACT

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate	Amount	Qty	Amount
1	Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications and as per the direction of engineer in charge of work	cum	1538.20	220.0	338404.00	–	–	1151.46	220.0	253321.53	1151.46	253321.53
2	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications and as per the direction of engineer in charge of work	cum	1785.75	183.0	326792.25	–	–	529.04	183.0	96814.78	529.04	96814.78

3	Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications and as per the direction of engineer in charge of work	cum	86.40	220.0	19008.00	–	–	6.93	220.0	1524.60	6.93	1524.60
4	Loading and Unloading of Stone Boulder / Stone aggregate /sand/kaner/ Moorum KSRRB M100-1 Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications and as per the direction of engineer in charge of work	cum	3410.35	110.0	375138.50	–	–	1687.43	110.0	185617.74	1687.43	185617.74
5	Construction of granular sub-base by providing close graded material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per specifications. A. Plant Mix Method.Close graded granular sub-base material as per 400-1 For Grading-II Material and as per the direction of engineer in charge of work	cum	189.38	1831.0	346754.78	–	–	60.89	1831.0	111494.17	60.89	111494.17

6	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per the direction of engineer in charge of work	cum	924.78	5674.0	5247201.72	–	–	398.75	5674.0	2262517.43	398.75	2262517.43
7	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications and as per the direction of engineer in charge	sqm	46.08	4882.0	224962.56	–	–		4882.0	0.00	0.00	0.00
8	Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications and as per the direction of engineer in charge of work	sqm	76.80	113.0	8678.40	–	–		113.0	0.00	0.00	0.00

9	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs with 20mm and down size graded granite metal coarse aggregate @ 0.84cum and fine aggregate @ 0.56 cum machine mixed concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per the direction of engineer in charge of work	cum	8.64	6158.0	53205.12	–	–		6158.0	0.00	0.00	0.00
10	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications and as per the direction of engineer in charge of work	Tn	23.70	70667.0	1674807.90	–	–	15.96	70667.0	1127845.32	15.96	1127845.32
11	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications and as per the direction of engineer in charge of work	sqm	3830.00	341.0	1306030.00	–	–	2785.44	341.0	949835.04	2785.44	949835.04

12	Providing & laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs , with 20mm and down size graded granite metal,coarseaggregated @ 0.69cum ,and fine aggregated @ 0.460cum, with superplastisiser @ 3lts confirming to IS9103-1999 Reaffirmed -2008 machine mixed concrete laid in layers not exceeding 15 crns thick, vibrated for all works in foundation for footings,pedestals,retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts,struts, buttresses, bed blocks, anchor blocks, plinths etc.,including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications and as per the direction of engineer in charge of work	cum	526.68	7008.0	3690973.44	–	–	353.37	7008.0	2476427.47	353.37	2476427.47
13	Providing and fixing RCC precast Slabs of 0.10 m thick of CC 1:2:4 with 20 mm and down size graded granite metal , machine mixed , including cost of all material , labour , HOM of Machinery , curing complete and as per the direction of engineer in charge of work	sqm	1436.40	2310.0	3318084.00	–	–	954.69	2310.0	2205333.90	954.69	2205333.90

14	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC) M20 for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, for raft foundation, column footing, main and secondary beams with all lead and lifts etc.,complete (exclusive of cost of steel and fabrication charges.) and as per the direction of engineer in charge of work	cum	570.70	6855.0	3912148.50	-	-	188.94	6855.0	1295184 1295209.41	188.94	1295184 1295209.41
15	Vaccum De-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator HOM of machinery Screed Vibratiry, Power Floater, blade and disc etc., with all lead and lift and as per the direction of engineer in charge of work	sqm	4490.00	105.0	471450.00	-	-	1511.55	105.0	158712.75	1511.55	158712.75
16	Providing Groove cutting for width of 5mm to 10mm and depth 80mm-100mm including cost of cutting machine generator and HOM of machinery including cost of blade, coolant etc., including cleaning aof groove & providing sand and hot bitumen fillars and filler metal etc.,including cost of conveyance of all materials, labour,lead and lift charges and all the other incidental charges as per drawing and as per specifications, MORTH specification and as per the direction of engineer in charge of work	m	829.33	134.0	111130.22	-	-	382.50	134.0	51255.00	382.50	51255.00

17	Providing and fixing RCC precast Slabs of 0.20 m thick of CC 1:2:4 with 20 mm and down size graded granite metal , machine mixed , including cost of all material , labour , HOM of Machinery , curing complete and as per the direction of engineer in charge of work	sqm	72.00	4843.0	348696.00	–	–	5.25	4843.0	25425.75	5.25	25425.75
	Total				**21773465.39**					**11201334.88**		**11201334.88**

CERTIFICATE

1 Certified that the work done is satisfactorily.

2 There is no departmental issues by BBMP

Rs 1.12,01,287-00 Rs.1.12,01,287-00

Contractor

Newzen Consultants Bangalore

Assistant Engineer

Asst. Executive Engineer,

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92